

No.	Scheme and Water Authority	Contract date (mm/yy)	Works started (mm/yy)	Works completed (mm/yy)	Comments
------------	-----------------------------------	----------------------------------	----------------------------------	------------------------------------	-----------------

No.	Scheme and Water Authority	Contract date (mm/yy)	Works started (mm/yy)	Works completed (mm/yy)
-----	----------------------------	-----------------------------	-----------------------------	-------------------------------

No.	Scheme and Water Authority		Contract date (mm/yy)	Works started (mm/yy)	Works completed (mm/yy)	Comments
40	Works on rehabilitation of the bank revetment on critical spots at the Tisa River right bank on section I (from km 36+360 to km 35+530) and section II (from km 34+029 to km 33+349)- VV		12/11	01/12	05/13	
29	Protection of Ub Settlement from the Ubaca River High Waters – works on reconstruction of regulated river channel via the settlement (km 9+600 - km 11+300) including securing of the flow capacity at the downstream (km 8+600 - km 9+600) and upstream section (km 11+300 - 12+300) -SV		06/11	06/11	05/13	

Table 2 - Status as of March 31, 2014

No.	Scheme and Water Authority		Contract date (mm/yy)	Works started (mm/yy)	Works planned to be completed (mm/yy)	Status as of March 31, 2014
43	Flood protection Macva (Sava-Drina): East area: Works on reconstruction of the right side of Sava River upstream from Sabac		n/a	n/a	n/a	n/a
43.1	Lot 1 Section I: from km 2+336 to km 6+100 (3,76 km)		01/13	02/13	Extended to 03/14	Progress 70%

Component 3 - Institutional Strengthening and Capacity Building**Table 1 - Ongoing Contracts (status as of March 31, 2014)**

No.	Scheme and Water Authority		Contract date (mm/yy)	Works started (mm/yy)	Works planned to be completed (mm/yy)	Comments
	Supply of a Meteorological Doppler Weather Radar System		06/10	07/11	04/11	Delivered